


A decorative graphic on the left side of the slide consists of three overlapping circles. The top circle shows a high-voltage electricity pylon. The middle circle shows a large industrial facility with several tall, cylindrical cooling towers. The bottom circle shows three Eskom employees in high-visibility vests standing next to a white utility vehicle.

System Status Briefing


Jan Oberholzer

Chief Operating Officer

January 2020

- 
- A background image of a spiral-bound notebook with several pages visible, showing some faint text and a grid pattern. The notebook is positioned on the right side of the slide, with the spiral binding on the right edge.
- 1 Overview**
 - 2 Performance Review October 2019 to January 2020
 - 3 Philosophy Maintenance (February 2020 to March 2021)
 - 4 Progress with existing 9-Point Recovery Plan
 - 5 Conclusion

- The power system is vulnerable and volatile with 21 days loadshedding since September 2019 including Stage 6 on 09 December 2019 as unplanned breakdowns were above 12 500 MW
- Planned maintenance was affected over this period due to high breakdowns and was below the intended 5 500 MW, but we are now ramping up the philosophy maintenance.
- To return the power station fleet and system to a more predictable state may result in reduced capacity on the system
- The result is that the system will be vulnerable for a period of approximately 18 months with an increased likelihood of loadshedding over this period
- Additional focus will be on correcting new build defects, extending the life of operating units, reducing unplanned outages and managing coal quality and handling related issues
- We continue to ask South Africans to reduce demand as a concerted collective effort can help to reduce or avoid loadshedding
- We regret that we are inconveniencing customers while we address system constraints

- 
- A background image of a spiral-bound notebook with white pages and silver rings, slightly out of focus.
- 1 Overview
 - 2 Performance Review October 2019 to January 2020**
 - 3 Philosophy Maintenance (February 2020 to March 2021)
 - 4 Progress with existing 9-Point Recovery Plan
 - 5 Conclusion


Overview of Transmission, Distribution and New Build performance

Division

Performance Status


Transmission



- Transmission performance challenges:
 - 4.03 System Minute (<1) losses YTD vs YE target of 3.53 (3 incidents involving severe plant failures contributed 1.36 System Minutes)
 - 1 Major Incident YTD (impacting Tshwane Metro)
 - Ongoing theft and vandalism incidents have impacted operations such as the collapse of line towers in the West Rand and Heidelberg area due to steel theft
- 


Distribution




- Customer experience related to duration and frequency of interruptions is performing better than target (Q3 Performance):
 - SAIFI = 14.56 YTD actual vs. 19.6 YTD target
 - SAIDI = 37.48 YTD actual vs. 38 YTD target
 - 121 295 customer electrification (YTD) vs YE target of 157 900
 - There is an increase in non-technical energy losses. This deterioration is due to illegal connections, tampering with meters and the culture of non-payment
 - The outstanding redistributor (municipal) debt continues to increase – the YTD increase is R 7bn reaching a total of R 26.8bn at the end of December 2019
- 

New Build




- Kusile Project Manager appointed
 - Ingula units rerated from 245 MW to full design capability of 330 MW
 - Kusile Unit 2 on load supporting grid at an average of 400 MW and Kusile Unit 3 on load supporting grid at an average of 700 MW (non-commercial units)
- 



Availability vs. 71.5%
target for Q3 FY20



Unplanned load losses
vs. 18.5% target for
Q3 FY20



Planned maintenance
vs. 8.5% target Q3
FY20



Open Cycle gas
turbines cost vs
budget of R 6.975bn




Unplanned losses have been higher than anticipated resulting in 21 days loadshedding over the period, and stage 6 on 9 December 2019



Generation monthly and YTD performance



Percentage (%)



Contributing factors


- Increase load losses with plant outage slips at 2.5%
- Vacuum losses at Matimba PS have increased due to adverse weather.
- Major projects such as Cooling Towers refurb and HP Heater replacements to be implemented to sustainably reduce these losses at most stations.
- Flooding due to excess rain was a major concern in December 2019 due to the impact on coal supply to the units.
- Stage 6 implemented on 9 December 2019

Generation Partial load loss UCLF performance FY2020 December 2019 YTD



Key Insights


- **Tutuka, Kendal, Medupi and Arnot** contribute approximately 48% of the total Partial Load Losses YTD.
- **Draught Plant, Milling Plant, Gas Cleaning and Feed water** were the main contributors (63% contribution) for December YTD.

- 
- A background image of a spiral-bound notebook with several pages visible, showing some faint text and lines. The notebook is positioned on the right side of the slide, with the spiral binding on the right edge.
- 1 Overview
 - 2 Performance Review October 2019 to January 2020
 - 3 Philosophy Maintenance (February 2020 to March 2021)**
 - 4 Progress with existing 9-Point Recovery Plan
 - 5 Conclusion


Eskom Board approved and supported the Generation Recovery Plan on 29 January 2020

- Going forward, philosophy maintenance and mid-life refurbishment will not be compromised.
- To return the power station fleet and system to a more predictable state may result in reduced capacity on the system
- ✓ Procurement agility via engaging the Government (e.g. NT and PFMA approval timeframes)
- ✓ Contracting with Original Equipment Manufacturers (OEM) and reputable specialised companies (long term partnership with shared risk)
- ✓ Operation of the remaining operating units at Hendrina, Camden and Grootvlei beyond their previously approved shutdown dates
- ✓ Address the vacuum losses at Matimba
- ✓ Special dispensation to recruit externally where critical skills and experience cannot be sourced internally – more than 80% of critical vacancies filled, including plant operators
- ✓ Revisit existing coal supply agreements to evaluate price, quality and possible solutions to address coal supply security via engagement with the relevant government departments
- ✓ Fast-track 9-point recovery plan

- Generation will:
 - ✓ Improve new build defects at Medupi and Kusile
 - ✓ Prioritise refurbishment to improve the availability and reliability of the generation fleet: Duvha, Kendal, Kriel, Matimba, Matla, Lethabo, Majuba, Arnot and Tutuka
 - ✓ Improve the environmental performance of the coal fired power stations
 - ✓ The rest of the stations will be maintained under normal maintenance, without further investment due to their age, considering that they are to be retired in the next five years
 - ✓ Implement the five year Tech Plan and Life of Plant Plan to improve reliability
 - Started with philosophy maintenance on the following units (3 200 MW):
 - ❖ Hendrina 7; Kendal 5; Lethabo 6; Medupi 3; Kriel 5; Majuba 1
 - ✓ Manage coal quality and handling related issues to improve plant performance

- 
- A background image of a spiral-bound notebook with white pages and silver rings, shown from a high-angle perspective. The notebook is open, and the pages are slightly curved.
- 1 Overview
 - 2 Performance Review October 2019 to January 2020
 - 3 Philosophy Maintenance (February 2020 to March 2021)
 - 4 Progress with existing 9-Point Recovery Plan**
 - 5 Conclusion

The plan covers load losses, coal stock, people issues and preparation for adverse circumstances



Since inception, we have made implementation progress (1/6)

Stream

Status in November 2018

Progress to date

1

Fix new plant



- Steercom between Eskom and MHPSA has been established
- Design defects at Kusile and Medupi have been identified



- Ingula units upgraded from 245 MW to 330 MW
- Agreement between Eskom and MHPSA has been reached for the resolution of the boiler defects at Medupi and Kusile
- Medupi Unit 3 is planned to be shutdown for 75 days from January 2020 until mid April 2020 in order to attend to the design defects

2

Fix unit trips

- The trip performance remains a challenge.
- YTD trip performance is at 471 as compared to a target of 360,
- Trip reduction teams have been established at all the sites
- Enhanced operational focus at 4 stations
- Good progress in reducing trips at some of the power stations.

Since inception, we have made progress (2/6)

Stream

3

Fix units on long-term forced outages

● Assessment phase
 ● Progress in line with plan
 ● Progress at risk
 ● Returned

Description

Status/Progress

**Lethabo
Unit 5
(600MW)**

- High Pressure steam pipe failure on 10 October 2018
- The High Pressure pipework completed , busying with extensive commissioning

**Targeted Return
February 2020**



**Duvha
Unit 4
(600MW)**

- On 23 August '17, turbine tripped on generator stator earth fault – returned on 6 Nov 2018 but was shut down again to address a Generator H₂ leak

Returned



**Grootvlei
Unit 2
(200 MW)**

- Auxiliary steam range pipe burst on 26 January '18
- Also experienced generator issues
- Initial delay due to funding constraints

Returned



**Kriel
Unit 2
(600MW)**

- Stator earth fault on 03 May '18

Returned



**Matla
Unit 5
(575MW)**

- Cold reheat non return valve leak experienced on 05 February 2019

Returned



**Duvha
Unit 1
(600MW)**

- Generator Stator fault on 17 Jul 2019
- Stator rewind completed, busy with commissioning activities

**Target ed Return
February 2020**



**Duvha
Unit 3
(600MW)**


- Progress pending legal action

To be confirmed



Since inception, we have made progress (3/6)

Stream	Status in November 2018	Progress to date
<p>4</p> <p>Fix partial losses (PLLs) and Boiler tube leaks</p>	<ul style="list-style-type: none">• 71 outages scheduled to address load losses until Dec 2019• Boiler tube failure strategy in place	<ul style="list-style-type: none">• Year-to-date PLLs of 4 215 MW against a target of 3 500 MW• The Boiler Tube Leak Reduction Program station reviews are currently underway at the stations• To date 51 Outages completed, 10 in execution and 10 planned up to March 2020
<p>5</p> <p>Fix outage duration and slips</p>	<ul style="list-style-type: none">• Engineers identified to be redeployed to power stations• Developed plan to focus on Rotek performance – enabling contracts, skills, spares and quality management	<ul style="list-style-type: none">• Relinking of the Outage execution resources to power stations has been completed• Rotek has entered into partnership agreements with multinational OEMs and international companies to support with outage execution and technical support on the turbine centreline



Upfront planning Outage readiness Execution quality

1. There will be continued focus to drive the outage plan, however funding is a constraint 2 Failures including preventables.

Since inception, we have made progress (4/6)

Stream

Status in November 2018

Progress to date

6

Human Capital

- Identified critical vacancies and skills gaps at power station management, operations and maintenance areas

- **1 872** critical positions were identified and recruitment is underway
- **985** positions have been filled as of the end of December 2019
- **205** Eskom trained plant operators were appointed in October 2019



7

Prepare for increased OCGT usage

- Tank levels for diesel were low with constrained supply and excessive usage
- Finance developed plan to secure supply of diesel

- There has been higher diesel usage in the third quarter due to plant challenges
- Load factor is at 9% as of the 31 December 2019
- Five-year diesel purchasing agreements were approved by the board in October 2019



Stream

Status in November 2018

Progress to date

8

Reduce Emissions

- Eskom not implementing emission retrofit projects within committed timelines could lead to medium term risk of 9 000 MW
- Non-compliance with Atmospheric Emission License limits could lead to a short term risk of 4 470 MW

- The emission reduction stream has been established
- Focus on 10 of the 87 generation units where emissions are high - a potential risk of 6 633 MW
- There has been good progress at Tutuka in achieving the monthly emission target
- There is a high risk at Kendal where the majority of the units operating above the emission license
- There are three units at Matla and one unit at Lethabo operating above the license limits
- Projects have been initiated and the approval process is underway
- Kendal 5 is currently on an extended outage with Kendal 1 planned early February 2020

Continuous engagement with Department of Environment, Forestry and Fisheries (DEFF)

Since inception, we have made progress (6/6)

Stream

9

Coal management

	Status in November 2018	Progress to date
Challenge	<ul style="list-style-type: none"> • 10 stations below Grid Code Requirement • 5 of the 10 stations below 10 days 	<ul style="list-style-type: none"> • All but only 1 station (Arnot – 19.7 days) above Grid Code
Stations impacted	<ul style="list-style-type: none"> • Arnot, Tutuka, Majuba, Matla, Kriel, Camden, Duvha 	<ul style="list-style-type: none"> • The plan is to recover the stock days at Arnot to above 20 days by end of February 2020
Stock pile levels	<ul style="list-style-type: none"> • Actual stock days 22 days 	<ul style="list-style-type: none"> • 49.6 days as at 09 Jan 2020 • The plan is to maintain not to go below the average of 37 days
Coal Quality	<ul style="list-style-type: none"> • Coal Quality – Good progress with coal quality related OCFLF at 0.76%. There have been coal quality deterioration at three of the power stations which is Tutuka, Matla and Kriel affecting UCLF and OCLF 	
Risks	<ul style="list-style-type: none"> • Rain: Heavy rains were experienced during November 2019 and December 2019. More rain is expected in February 2020, which will affect coal handling. 	

- 
- A background image of a spiral-bound notebook with white pages and silver rings, shown from a high angle with soft lighting.
- 1 Overview
 - 2 Performance Review October 2019 to January 2020
 - 3 Philosophy Maintenance (February 2020 to March 2021)
 - 4 Progress with existing 9-Point Recovery Plan
 - 5 Conclusion**

- Eskom is committed to recovering its operational performance and will not compromise on philosophy maintenance and mid-life refurbishment
- This is in order to ensure South Africa has a reliable and sustainable plant fleet going forward
- Eskom commits to keeping South Africa informed early in the event that loadshedding is necessary – a detailed schedule is being developed and will be synchronised with the national calendar
- We appeal to customers to continue to use electricity sparingly to avoid or limit the probability of loadshedding
- There will be heightened focus on sustained transmission and distribution network performance in order to manage other potential threats to the reliability of electricity supply

Use electricity smartly



It can be this easy for households to **save electricity** (and costs) during **summer**



1



Use the cold water tap rather than using the geyser every time

2



When you leave the room, **remember** to switch off the lights

3



Set your swimming pool pump cycle to run twice a day, three hours at a time for **optimal energy use**. And avoid running a cycle between 5pm and 9pm to support the power system

4



Set air-conditioners' average temperature in summer at **23°C**

5



Be energy efficient and change your light bulbs to **energy efficient lights/LEDs**

6



At the end of the day, **turn off** computers, copiers, printers and fax machines at the switch. **Avoid stand-by** or sleep mode.

Thank you

