

ID	Task Name	Duration	Start	Finish	Predecessors	June 2018	July 2018	August 2018	September 2018	October 2018	November 2018	December 2018	January 2019	February 2019	March 2019	April 2019	May 2019	June 2019	July 2019	August 2019	September 2019	October 2019	November 2019	December 2019	January 2020	February 2020	March 2020	April 2020					
1	<b>Eskom Battery Storage BA</b>	<b>300 days</b>	<b>Mon 18/06/18</b>	<b>Sat 13/04/19</b>		[Gantt bar from Mon 18/06/18 to Sat 13/04/19]																											
2	<b>Pre-Application</b>	<b>424 days</b>	<b>Fri 22/06/18</b>	<b>Mon 19/08/19</b>		[Gantt bar from Fri 22/06/18 to Mon 19/08/19]																											
3	Appointment	1 day	Fri 22/06/18	Fri 22/06/18																													
4	Kick-off meeting	1 day	Tue 10/07/18	Tue 10/07/18	3																												
5	Site Inspection	2 days	Tue 26/06/18	Wed 27/06/18	3FS+3 days																												
6	<i>Eskom provides initial project information</i>	7 days	Thu 28/06/18	Wed 04/07/18	5																												
7	Review Available Information	5 days	Thu 05/07/18	Mon 09/07/18	6																												
8	Compile specialist ToR and appoint specialists	2 days	Thu 05/07/18	Fri 06/07/18	6																												
9	Specialist studies	14 days	Sat 07/07/18	Fri 20/07/18	8																												
10	Review draft specialist studies	5 days	Sat 21/07/18	Wed 25/07/18	9																												
11	Specialists finalise studies	5 days	Thu 26/07/18	Mon 30/07/18	10																												
12	Submit DEA Request for Pre-Application Meeting	1 day	Tue 16/10/18	Tue 16/10/18																													
13	Approval of Modification (VO) 1	1 day	Tue 06/11/18	Tue 06/11/18																													
14	EAP meeting with DEA	1 day	Wed 07/11/18	Wed 07/11/18	13																												
15	Apply to DEA for combined application	2 days	Thu 17/01/19	Fri 18/01/19	14																												
16	<i>Confirmation of scope (listed activities and sites to be assessed)</i>	160 days	Thu 08/11/18	Tue 16/04/19	13																												
17	Draft EMPr submitted to Eskom	1 day	Wed 10/04/19	Wed 10/04/19																													
18	Submit NID to HWC	1 day	Mon 15/04/19	Mon 15/04/19																													
19	Compile BARs and EMPs	44 days	Wed 17/04/19	Thu 30/05/19	16																												
20	<i>Eskom review of SWMPs</i>	7 days	Tue 14/05/19	Mon 20/05/19																													
21	Finalise SWMPs	7 days	Tue 21/05/19	Mon 27/05/19	20																												
22	<i>Eskom provide risk assessment</i>	1 day	Wed 29/05/19	Wed 29/05/19																													
23	<i>Appointment of Botanist</i>	1 day	Thu 30/05/19	Thu 30/05/19																													
24	Review Botanical Specialist Study	5 days	Thu 11/07/19	Mon 15/07/19	23																												
25	<i>Approval of Modification (VO) 2</i>	1 day	Fri 12/07/19	Fri 12/07/19																													
26	Finalise BARs and EMPs	31 days	Sat 13/07/19	Mon 12/08/19	25																												
27	Complete EA Application Forms	5 days	Thu 08/08/19	Mon 12/08/19	26FF																												
28	<i>Client review of BARs, EMPs, EA Application Forms</i>	2 days	Tue 13/08/19	Wed 14/08/19	27																												
29	Compile preliminary IAP database	5 days	Tue 13/08/19	Sat 17/08/19	27																												
30	Pre-application meeting with DWS	1 day	Fri 28/06/19	Fri 28/06/19																													
31	Finalise BAR, EMP and EA Application Forms	5 days	Thu 15/08/19	Mon 19/08/19	28																												
32	<b>Basic Assessment Phase (max 90 calendar days)</b>	<b>93 days</b>	<b>Mon 26/08/19</b>	<b>Tue 26/11/19</b>																													
33	Submit EA Application Form to Competent Authority	2 days	Mon 26/08/19	Tue 27/08/19	31FS+6 days																												
34	Advertise project, notify stakeholders and release BAR and EMP for formal public comment	1 day	Wed 28/08/19	Wed 28/08/19	33																												
35	<i>Public comment period (30 calendar days)</i>	31 days	Thu 29/08/19	Sat 28/09/19	34																												
36	Compile Issues and Responses Summary	3 days	Sun 29/09/19	Tue 01/10/19	35																												
37	<i>Client review of Issues and Responses Summary</i>	1 day	Wed 02/10/19	Wed 02/10/19	36																												
38	Finalise Issues and Responses Summary and BAR, EMP	1 day	Thu 03/10/19	Thu 03/10/19	37																												
39	Submit BAR to DEA	1 day	Fri 04/10/19	Fri 04/10/19	38																												
40	Submission Deadline: BAR to DEA	1 day	Tue 26/11/19	Tue 26/11/19	33FS+90 days																												
41	<b>Decision and Notification</b>	<b>147 days</b>	<b>Sat 05/10/19</b>	<b>Fri 28/02/20</b>																													
42	DEA Decision (107 calendar days)	107 days	Sat 05/10/19	Sun 19/01/20	39																												
43	DEA Site Visit	2 days	Fri 18/10/19	Sun 20/10/19	42SS+3 wks																												
44	DEA notifies proponent	5 days	Mon 20/01/20	Fri 24/01/20	42																												
45	Notify Stakeholders of Decision	14 days	Sat 25/01/20	Fri 07/02/20	44																												
46	Appeal submission period (20 days from notification)	1 day	Fri 28/02/20	Fri 28/02/20	45FS+20 days																												