D 1	Task Name Romansrivier BA	Duration 373 days	Start Tue 17/03/28	Finish Wed 18/04/04	2017 Qtr 1	2017 Qtr 2	2017 Qtr 3
	Pre-Application	127 days	Tue 17/03/28	Tue 17/08/01	-		
3	Appointment	1 day	Tue 17/03/28	Tue 17/03/28	Ь		
1	Client provides project information	2 days	Wed 17/03/29	Thu 17/03/30	1	- 	
5	Review Available Information	4 days	Fri 17/03/31	Mon 17/04/03			
3	Compile specialist ToR and appoint specialists	5 days	Thu 17/04/06	Mon 17/04/10			
7	Specialists commence baseline studies	25 days	Tue 17/04/11	Fri 17/05/05			
3	Compile and submit WUA Nol	1 day	Fri 17/04/07	Fri 17/04/07		╋	
9	Pre-application meeting with DWS	1 day	Sat 17/04/22	Sat 17/04/22		+	
0	Review draft specialist baseline studies	14 days	Sat 17/05/06	Fri 17/05/19			
1	Site Inspection with specialists and authorities (if required)	3 days	Mon 17/05/22	Wed 17/05/24		T	
2	Pre-application meeting with CapeNature	1 day	Mon 17/07/17	Mon 17/07/17			
3	Pre-application telecon with DWS	1 day	Fri 17/07/21	Fri 17/07/21			+
4	Client revise project description based on outcomes of site visit	51 days	Mon 17/05/29	Tue 17/07/18			
5	Specialists commence impact assessments	14 days	Wed 17/07/19	Tue 17/08/01			
6	Commense BAR, EMP and EA Application Form	44 days	Mon 17/06/19	Tue 17/08/01			
7	Compile preliminary IAP database	5 days	Wed 17/07/19	Sun 17/07/23			
8	Basic Assessment Phase	133 days	Wed 17/08/02	Tue 17/12/12			
9	Review draft specialist impact assessments	5 days	Wed 17/08/02	Sun 17/08/06			
0	Finalise BAR, EMP and EA Application Form	9 days	Mon 17/08/07	Tue 17/08/15			
1	Client review of BAR, EMP and EA Application Form	7 days	Wed 17/08/16	Tue 17/08/22			
2	Revise BAR, EMP and EA Application Form	7 days	Wed 17/08/23	Tue 17/08/29			
3	Client finalise pole positions	9 days	Wed 17/08/30	Thu 17/09/07			
4	Revise BAR, EMP and EA Application Form following changes	5 days	Fri 17/09/08	Tue 17/09/12			i
5	Submit EA and WUA Application to DEA and DWS	3 days	Wed 17/09/13	Fri 17/09/15			
6	Advertise project, notify stakeholders and release BAR and EMP for formal public comment	5 days	Sat 17/09/16	Wed 17/09/20			
7	Public comment period (30 calendar days)	-		Fri 17/10/20			
8	Compile Issues and Responses Summary	-		Fri 17/10/27			
9	Client review of Issues and Responses Summary			Fri 17/11/03			
0	Finalise Issues and Responses Summary, BAR and EMP	7 days	Sat 17/11/04	Fri 17/11/10			
1	Submit WULA and BA Report	1 day	Sat 17/11/11	Sat 17/11/11			
2	Submission Deadline: BA Report and EMP to DEA	1 day	Tue 17/12/12	Tue 17/12/12			
3	DEA Decision (107 calender days + shut down)	125 days	Sun 17/11/12	Fri 18/03/16			
4	DWS Decision (estimate 107 calender days + shut down)	144 days	Sun 17/11/12	Wed 18/04/04			

